

An construction update of the Express Rail West Kowloon Terminus Part 1

A visual record/summary
prepared by Raymond Wong
as part of his study of the
ERL project since 2011

Presentation prepared in March 2016

Brief Introduction

The 26-km long Hong Kong Section of the Guangzhou-Shenzhen-Hong Kong Express Rail Link (Express Rail Link, or XRL) runs from West Kowloon in Hong Kong to the boundary of Hong Kong and Shenzhen. The Express Rail Link will connect with the 16,000-km National High-speed Railway Network and will enhance Hong Kong's role as the southern gateway to the Mainland.

Construction of the Express Rail Link commenced in January 2010, with completion targeted for 2018.

The rail consists only with a Terminus located at the north of the West Kowloon Cultural District and will be linked to Austin Station and Kowloon Station by footbridges and subways. There will be no intermediate station in the Hong Kong Section before it reaches Shenzhen.

Proposed Alignment and Method of Construction

The XRL will start from WKT and pass beneath Jordan Road by cut and cover tunnel construction and pass underneath Hoi Wang Road largely by tunnel boring machine (TBM) to a construction shaft located adjacent to Sham Mong Road.

The tunnel will continue northwards and pass beneath Nam Cheong, Lai Chi Kok, Kwai Chung, Shing Mun Country Park, Tai Mo Shan Country Park towards Shek Kong. This section will be constructed using tunnel boring machines (TBM) in soft ground and drill and blast techniques in rock strata. Ventilation buildings/shafts and emergency access points will be provided at Shing Mun, Kwai Chung and Nam Cheong. An adit will be constructed to connect the ventilation building in Kwai Chung with the main tunnel.

An emergency rescue station will be constructed by cut and cover method at Shek Kong. The tunnel will proceed northwards and pass beneath the Lam Tsuen Country Park towards Ngau Tam Mei. The section between Tai Mo Shan and Lam Tsuen Country Park will be constructed using TBM techniques, while the sections beneath Tai Mo Shan and Lam Tsuen Country Park will be constructed using drill and blast techniques. Ventilation buildings and emergency access points will be located at Pat Heung, Tai Kong Po and Ngau Tam Mei. An adit will be constructed to connect the ventilation building in Pat Heung with the main tunnel.

North of Ngau Tam Mei, the alignment will pass deeply beneath San Tin and Mai Po wetlands to connect to the Mainland reception/access shaft located north of the Shenzhen River. For the cross-boundary section, TBMs will be used for tunnel construction beneath the wetlands. A ventilation building will be constructed at Mai Po

高鐵路工程進度(內地段)

Express Rail Link Work Progress (Mainland Section)



內地主要城市的連接 Connections with major Mainland cities



Alignment of the Express Rail within Hong Kong section

This presentation tries to provide an visual update of the work status for the Terminus construction including the associated works up to February 2016.

Highlights of some of the features and working difficulties involved in the construction of the Terminus and its associated facilities

1. The area of the involved sites is extremely large (overall about 30 hectares).
2. Complicated phases of traffic diversion required both for vehicular and pedestrian.
3. Involving deep and large volume of excavation to accommodate the station facilities.
4. Working in close proximity to two existing mass transit system, that is, the Kowloon Southern Link and the Tung Chung/Airport Express Lines.
5. Working in narrow strip of available land especially at the north end of the Terminus where the KSL/TC-Airport Express Lines and the Express Rail meet.

Highlights of some of the features and working difficulties (continued)

6. Working under limited headroom, these include:
 - Under slip-roads of the West Kowloon Interchange
 - Under temporary carriageway as substitutions for Jordon Road and Austin Road
7. Interrupting by large amount of underground services and nearby facilities during the excavation, these include:
 - A series of large section storm water culvert
 - Other underground facilities including drains, water supply, gases and electric cable etc.
 - A series of pedestrian footbridge including its diversion and reconnection in phases to fit the ground works.
8. Usual difficulties for top-down construction in particular to plan for large sections in complicated junctioning phases.

The project overview




- Tung Chung Line/
Airport Express (1998)
- Kowloon Southern Link (2010)
- Express Rail (2017)

Site of the Express Rail
Terminus in 2009




Site of the Express Rail
Terminus in 2011





Aerial view of the Express Rail Terminal at West Kowloon in 2011



Aerial view of the Express Rail Terminal at West Kowloon in 2012




Aerial view of the Express Rail Terminal at West Kowloon in late 2014



Aerial view of the Express Rail Terminal at West Kowloon in late 2015

Layout of the Terminus showing the rail platforms



Express Rail Terminal at West Kowloon (showing platform layout)




Construction of the tunnel (cut-and-cover) —→
for the previous Kowloon Southern Link
connecting East Rail to the West Rail

抵港及離港人流路線圖

Station Arrival & Departure Flow



- PLATFORM AREA
- CIQ HALL & OFFICES
- BACK OF HOUSE
- PROPERTY CARPARK
- STATION CARPARK
- ARRIVAL PEDESTRIAN FLOW
- DEPARTURE PEDESTRIAN FLOW



The Terminus site as seen in late 2010





The Terminus site
as seen in late 2010



The Terminus site as seen in late 2010



Site for the future M+ Museum
as part of the West Kowloon
Cultural District projects

Express Rail Terminal Site at West Kowloon (November 2011)



The terminus site (south) as seen in mid 2012



The terminus site (north) as seen in mid 2012






Excavation process for the terminus at West Kowloon (mid 2012)



April 2012



August 2012

Excavation process for the terminus at West Kowloon

Project progress highlight, West Kowloon Terminus Station South

(Mainly for Contract 810A)



Overview of site as in late 2011



Overview of site as in August 2012



Overview of site as in December 2012




Overview of site as in March 2013



Overview of site as in May 2013



Overview of the southern tip of site as in May 2013







Overview of site as
in November 2013







Overview of the southern tip of site as in December 2013




Section showing the underground space of the Terminus

Excavation proposal and the actual work set-up for the south portion of Terminus






March 2012



Casting of the first slab before top-down





December 2012






Steel stanchion supporting the upper slabs



Steel stanchion supporting the upper slabs

August 2013




December 2013



Commencing the erection of the falsework in the form of a gigantic structural steel frame to supporting the construction of the terminus canopy truss roof

Terminus underground structure along the Wui Man Road (匯民路) constructed in top-down approach <-->




January 2014






Construction of the central portion of the terminus structure



Construction of the central portion of the terminus structure



Early 2012



Early 2013





Overview of the central core as in April 2014



Falsework to support the erection of
steel truss for the future canopy structure

Overview of the central core as in April 2014



Overview of the site as in October 2014



Overview of the central core and the adjacent apron structure as in October 2014





Overview of the central core and the adjacent apron structure as in March 2015



Overview of the central core and the adjacent apron structure as in March 2015





Overview of the central core and the adjacent apron structure as in March 2015




Complicated construction layout as seen in mid 2015


Overview of the terminus
structure as in March 2015



Highlight on the Southern
tip of the Terminus



Southern tip of Terminus, with the ground surface forming part of the future West Kowloon Cultural District



Terminus south as seen in mid 2010



Terminus south as seen in October 2011



Terminus south as seen in mid 2014
(station platform underneath constructed using top-down)



Terminus south as seen in mid 2015



Casting the ground slab supported by steel stanchion before the construction of the underground station structure using top-down






Overview of the southern tip of the Terminus as in August 2012




Overview of the southern tip of the Terminus as in August 2012






Overview of the southern tip of the Terminus as in early 2014



Overview of the southern tip of the Terminus as in late 2014

Overview of the southern tip of the Terminus as in early 2015



Substituting Austin Road formed by temporary carriageway



Ground slab being cast supported by stanchion





Underground structure at the terminus south was basically constructed using top-down approach. These photos show the supporting detail of the ground slab on steel stanchions




Top-down arrangement for the construction of the terminus south (mainly for concourse and train platform)



Typical work layout and arrangement
for top-down construction




Typical work layout and excavation
arrangement using top-down method




Highlight on the Construction of the terminus structure along Kowloon Station (previous Lin Cheung Road)


Work along this area is very difficult due to several reasons, including:


1. Some major utilities were located underground along previous Lin Cheung Road.
2. Construction using top-down manner along this area adjacent to the underground structure of the Kowloon Station needs extra stabilization during the excavation process






Drawing not to scale







Drawing not to scale





Temporary carriageway
(Lin Cheung Road) - - -






Working situation underneath the temporary carriageway




Temporary roadway will be dismantled after the stabilizing of the side of cut and diversion of the utilities lines located underneath




Shoring arrangement to support the side of cut


Shoring arrangement to support the side of cut





Constructing the terminus side wall close to Kowloon Station





End of Part 1